VARGA TRAFFIC PLANNING Pty Ltd

Transport, Traffic and Parking Consultants 🦲 🦲





ACN 071 762 537 ABN 88 071 762 537

22 August 2025 Ref 24296

The General Manager Central Coast Council PO Box 20 WYONG NSW 2259

Email: ask@centralcoast.nsw.gov.au

Dear Mr David Farmer,

SSD-9813 PROPOSED MIXED-USE DEVELOPMENT 136-146 & 148 DONNISON STREET, GOSFORD **DEMOLITION TRAFFIC AND PEDESTRIAN MANAGEMENT PLAN**



Introduction

This Demolition Traffic and Pedestrian Management Plan has been prepared on behalf of The Applicant, The Bathla Group, to review the pedestrian, traffic and parking arrangements to be implemented during demolition works associated with the construction of the abovementioned mixed-use development, as required by DA consent condition No. B14 under Schedule 3 of SSD-9813.

All correspondence on this matter must be addressed to The Applicant's representative:

Angelica Wu The Bathla Group PO Box 270 WENTWORTHVILLE NSW 2145

M: 0416 390 558

E: angelica.wu@bathla.com.au

It should be noted that *Varga Traffic Planning* accepts full responsibility for the preparation of this Demolition Traffic and Pedestrian Management Plan but does not accept any responsibility for its implementation which is to be undertaken by others.

Site

The subject site is located between Donnison Street, Albany Street North, William Street and Henry Parry Drive, approximately 900m south-east of Gosford Railway Station (Figures 1 and 2).


The site has street frontages of approximately 199m in length to Donnison Street, 41m in length to Albany Street North, 92m in length to Henry Parry Drive, and 121m in length to Willaim Street. The site occupies an area of 14,194m².

The western portion of the site - No. 136-146 Donnison St - is currently occupied by a multi-storey public car park structure, which is built-to-boundary, with vehicular access provided via separate driveways located off the Albany Street North and William Street site frontages.

The eastern portion of the site – No. 148 Donnison St – fronting the corner of the Donnison Street/Albany Street North intersection is *vacant* of structures.

A recent aerial image of the site and its surroundings is reproduced below, along with *Streetview* images along the Donnison Street and Albany Street North site frontages and is reproduced on the following page.





Site viewed outside the Donnison Street site frontage, facing north-west



Site viewed outside the Albany Street North site frontage, facing west

Existing Road Network

Henry Parry Drive has a pavement width of approximately 13m wide, with two traffic lanes in each direction in the vicinity of the site. Kerbside parking is generally prohibited along both sides of Henry Parry Drive, including along the site frontage.

Donnison Street and William Street (east of Henry Parry Drive) both have a pavement width of approximately 12.8m wide, with one traffic lane in each direction in the vicinity of the site. An additional traffic lane is provided on approach to the Henry Parry Drive intersection. Time-restricted kerbside parking is generally permitted along both sides of the roads, with 'No Stopping' restrictions applied at selected locations.

Albany Street North also has a pavement width of approximately 12.8m wide, with one traffic lane in each direction in the vicinity of the site. Time-restricted kerbside parking is generally permitted along both sides of the roads, with 'No Stopping' and 'No Parking' restrictions applied at selected locations.

Proposed Works

The proposed development involves the Stage 1 works, comprising demolition of the existing buildings and substation as well as the removal of existing vegetation on the site.

Demolition Schedule

The demolition activities for the Stage 1 works are expected to be undertaken over a duration of approximately 20 weeks.

Demolition, including the delivery/removal of materials to and from the site, may only be carried out between the following hours, as per DA consent condition No. C5:

- (a) Between 7:00am and 5:00pm, Mondays to Fridays inclusive;
- (b) Between 7:30am and 3:00pm, Saturdays; and
- (c) No work may be carried out on Sundays or public holidays.

Notwithstanding, demolition activities may be undertaken outside of the abovementioned hours if required, as per DA consent condition No. C6:

- (a) by the Police or a public authority for the delivery of vehicles, plant or materials; or
- (b) in an emergency to avoid the loss of life, damage to property or to prevent environmental harm; or
- (c) where the works are inaudible at the nearest sensitive receivers.

Notification of such demolition activities as referenced above must be given to affected residents before undertaking the activities or as soon as is practical afterwards.

It should also be noted that the Applicant must ensure demolition plant and equipment does not arrive at the site or surrounding residential precincts outside of the construction hours of works outlined above, as per DA consent condition No. C16.

A site notice(s) must be prominently displayed at the boundaries of the site during construction for the purposes of informing the public of project details including, but not limited to the details of the Builder, Certifier and Structural Engineer is to satisfy the following requirements, as per DA consent condition No. C2:

- (a) minimum dimensions of the notice must measure 841 mm x 594 mm (A1) with any text on the notice to be a minimum of 30-point type size;
- (b) the notice is to be durable and weatherproof and is to be displayed throughout the works period;
- (c) the approved hours of work, the name of the site / project manager, the responsible managing company (if any), its address and 24-hour contact phone number for any inquiries, including construction/noise complaint must displayed on the site notice; and
- (d) the notice(s) is to be mounted at eye level on the perimeter hoardings/fencing and is to state that unauthorised entry to the site is not permitted.

Furthermore, the Applicant must notify the Planning Secretary and Council in writing of the intended dates of commencement of construction and operation at least 48 hours before those dates, as required by DA consent condition No. B5.

Loading & Unloading

All demolition spoil will be loaded *wholly* within the site where possible, using a variety of truck types and sizes, ranging from medium and large bogeys *up to* and including 12.5m in length and 17.7m long truck & dog trailers.

During the initial demolition stage, trucks will enter and exit the site via the existing driveway, located along the Donnison Street site frontage in a forward direction at all times, as illustrated on the attached *swept turning path* diagram and on TCP No. 1.

As the demolition progresses, and the internal ramps accessing the rooftop and undercover car park are demolished, trucks will also depart the site via the existing driveway off the Albany Street North site frontage – i.e. a drive-thru loading arrangement, as illustrated on the attached *swept turning path* diagram and on TCP No. 2.

Notwithstanding the above, given the multi-storey car park comprises a tensile structure, the demolition phase will also require mechanical demolition methods for the *removal* of the structure.

As such, the majority of the demolition will be carried out mechanically by excavators using shears, pulveriser and hammer attachments ranging from 8 to 35 tonnes, with the live loading on any building slab restricted to the ground floor level.

A "Permit to Stand" application will be required to *temporarily* close and occupy the eastbound traffic lanes along Donnison Street, with traffic controllers managing the contraflow traffic in the vicinity of the proposed work area, as detailed on TCP No. 3.

Consultation has since been made between The Applicant and TfNSW (dated 21st August 2025) who has recommended the *temporary* closure of bus stop – ID 2250356, directly outside the Donnison Street, throughout the duration of the demolition works.

Furthermore, consultation have since been made with the local bus providers, *RedBus CDC* and *Busways*, who have both provided concurrence for the *temporary* bus stop closure outside the Donnison Street site frontage. A copy of the email correspondence/s have been attached confirming there is *no concerns* for the closure of the Bus Stop 'ID 2250356', located along the Donnison Street site frontage.

The slab and beam removal will be conducted in order of sequence as shown in the following figure reproduced below, as detailed in the Demolition Work Plan prepared by the demolition contractor, *Moits*, dated 27 February 2025.



Each concrete slab located on level 1 will be saw cut and removed starting from the eastern end of the car park structure along Donnison Street, with the assistance of a mobile crane. These cut slabs will then be lifted via the crane and transported to designated stockpile areas located *within* the site.

In this regard, the proposed closure of the eastbound traffic lanes along the Donnison Street site frontage is only to occur *outside* of the *morning* and *afternoon* commuter peak periods – i.e. between 10am – 3pm. Details of the traffic arrangement during these works have been detailed on the attached Traffic Control Plan.

A *Road Occupancy Licence* (ROL) must be obtained from the relevant authority for any works that impact on traffic flows during construction activities, as per DA consent condition No. C10.

All demolition/works plant and equipment used on site must be maintained in a proper and efficient condition and operated in a proper and efficient manner, as per DA consent condition No. C3.

Demolition works must comply with the demolition work plans required by *Australian Standard AS2601-2001*. Should asbestos be found present on site, a sign containing the words 'Danger Asbestos Removal in Progress' must be erected in a prominent visible position on the site *prior* to demolition work commencing and is to remain in place until such time as all asbestos cement has been removed from the site.

It should be noted that all vehicles are to be contained *wholly* within the site, except if located in an approved on-street work zone, and vehicles must enter the site or approved on-street work zone before stopping, as per DA consent condition No. C9.

The public way (outside of any approved construction works zone) must not be obstructed by any materials, vehicles, refuse, skips or the like, under any circumstances, as required by DA consent condition No. C12. SafeWork NSW-accredited traffic controllers will be situated along Donnison Street or Albany Street North <u>at all times</u>, controlling and assisting local vehicular traffic when trucks are entering/exiting the site.

The site manager will ensure that multiple trucks do not occur at the same time, unless they can all be accommodated on site.

All waste generated during demolition must be secured and maintained within designated waste storage areas at all times and must not leave the site onto neighbouring public or private properties, as per DA consent condition No. C45.

Temporary Bus Stop Closure

As mentioned in the foregoing, the existing Bus Stop 'ID 2250356' on the Donnison Street site frontage will be affected during the demolition works of the existing car park structure.

It is therefore proposed to *temporarily* close the Bus Stop outside the Donnison Street site frontage, just east of the Henry Parry Drive intersection, during the approved hours of work.

Buses will continue to operate past the Donnison Street site frontage, on their existing routes despite the proposed works, with the *temporary* closure of the Bus Stop expected to have *minimal* impact on commuters, particularly given the scheduled working hours are *outside* of the commuter peak periods.

In this regard, it is noted that the only service impacted from the proposed works is bus route 41 *loop service*, operating between West Gosford and Gosford.

Bus frequencies travelling eastbound on Donnison Street comprise of *up to* 3 bus movements during the proposed hours of work on weekdays and decreases to 2 bus movements on Saturdays.

The local bus provider/s, *RedBus CDC* and *Busways* have since given concurrence and raises no objections to the bus stop closure, as captured on TCP No.3.

In this regard, any Bus Stop closure notice must be submitted in writing to *RedBus CDC* and *Busways* prior to work commencement. Bus drivers will be notified of the changes and will adhere to the *temporary* arrangement that have been established for the duration of this closure.

Works Zone

As mentioned in the foregoing, all loading will occur *wholly* within the site where possible, with the demolition of the building façade occurring within the *temporary* kerbside area along the Donnison Street site frontage. As such, a formally signposted Works Zone is not considered necessary.

If the situation changes in the future for whatever reason, a Works Zone application must be submitted to and approved by Council.

Hoarding & Site Amenities

In order to protect the public and prohibit unauthorised entry, it is proposed to install A-Class hoarding and/or security site fencing along the perimeter of the site *prior* to the commencement of demolition works, as per DA consent condition No. C24. Upon completion, such temporary structures or appliances are to be removed within 7 days.

The fencing and/or hoarding shall be a minimum height of 1.8m complying with WorkCover Guidelines, to *exclude* public access to the site throughout the construction works.

The builder shall erect and maintain in good order all necessary hoardings, barricades and warning signs as required to provide adequate public safety. The written approval must be obtained from Council *prior* to the erection of any temporary fence and/or hoarding.

The following hoarding requirements must be complied with, as per DA consent condition No. C11:

- (a) no third-party advertising is permitted to be displayed on the subject hoarding/fencing;
- (b) the construction site manager must be responsible for the removal of all graffiti from any construction hoardings or the like within the construction area within 48 hours of its application; and
- (c) the Applicant must submit a hoarding application to Council for the installation of any hoardings over Council footways or road reserve.


Furthermore, any gate associated with a fence shall swing inwards from the property boundary. Site amenities and site sheds will be installed within the work site boundaries behind the installed site containment fence.

In this regard, all plant and equipment used in the undertaking of the demolition works must be situated within the site boundaries of the site and so placed that all concrete slurry, water, debris and the like shall be discharged onto the building site, and is to be contained within the site boundaries.

Consultation Strategy

The site manager must liaise with the site managers of any nearby construction sites to ensure that appropriate measures are in place to prevent the combined impact of traffic and parking impacts of the developments, such as (but not limited to) concrete pours, crane lifts and dump truck routes.

A recent aerial image indicates that there are currently six construction sites located on the outskirts of the 500m radius of the site, as reproduced below. In this regard, the construction sites are expected to have minimal *combined impact of construction activities*, as trucks assessing the respective construction sites each have direct access to the arterial road network.



Nevertheless, the developer/builder for the subject site will be required to liaise fortnightly with other development sites, in order to minimise the cumulative traffic and parking impacts of the developments.

The mitigation measures may include, but are not limited to:

- consultation with the nearby construction site manager about how works and truck access will be scheduled to avoid traffic congestions within the area
- periodic notifications detailing all upcoming construction activities at least 14 days *prior* to commencement of relevant works, with the contact details of appropriate officer (supervisor or manager) for enquiries

• plant and machinery to be removed or stored within the site boundaries out of construction hours.

The demolition works will be under the sole responsibility of the building site manager, who will be present full-time on-site to supervise and manage the operations.

A site information board, featuring the building site manager's name and contact details, will be prominently displayed in front of the site at all times, in compliance with WHS signage requirements.

In the event of a complaint, the building site manager must promptly acknowledge the details in writing, within 12 hours of receipt, providing the complainant the option to receive written acknowledgment.

Responsibility for handling all complaints lies with the building site manager, who must be easily accessible to give due consideration and a prompt response.

The manager is obligated to take all feasible and reasonable measures to promptly address the source of the complaint. Post-implementation of remedies or controls, follow-up on complaints is essential to ensure adequate resolution.

A comprehensive register of all complaints will be maintained by the building site manager, documenting the nature of each complaint and the procedures applied for resolution. Records of actions taken to address the issues will be kept, and all complaints will receive a response.

Tree Protection Devices

Existing trees and vegetation shall be retained and protected, unless otherwise approved by Council beforehand, including:

- i. all tress and vegetation within the site not approved for removal, excluding exempt trees and vegetation under the relevant planning instruments of legislation,
- ii. all trees and vegetation located on adjoining properties,
- iii. all road reserve trees and vegetation.

No street tree is to be trimmed or removed unless prior written approval from Council is obtained or is required in an emergency to avoid the loss or damage the property, as per DA consent condition No. C22.

It also pertinent to note that all street trees to be retained shall be protected at all times during demolition. Any tree on the footpath, which is damaged or removed due to an emergency, shall be replaced, to the satisfaction of Council.

Neighbouring Properties

All neighbouring properties are to have their access maintained <u>at all times</u>. All nearby residents and businesses will be updated with respect to the construction process on a monthly basis and/or at key construction stages and be provided with a phone number to contact the site manager by way of a site sign attached to the fence.

The building site manager shall use pre-arranged arrival times which will help to control disturbance of the construction vehicles accessing the subject site.

Construction Truck Routes

All heavy vehicles involved in the demolition stage are to approach and depart the site via Donnison Street and Albany Street North, as illustrated on Figure 3.

The site manager will ensure that the route map is prominently displayed on the site and that all contractors and employees are given a copy of the route map and understand their obligations as part of their site induction procedure.

Light traffic roads and those subject to load or height limits will be avoided as well as minimising heavy vehicle movements during school peak periods.

Temporary truck standing/queuing locations in a public roadway/domain in the vicinity of the site is not permitted unless *prior* approval is granted by Council's Traffic Engineers.

Sediment Control

Sediment and erosion controls must be installed in accordance with Landcom's publication "Managing Urban Stormwater: Soils & Construction" and the Solid and Waste Management Plan prior to commencement of any other works on site.

Erosion and sediment control measures must be effectively implemented and maintained at or above design capacity for the duration of the demolition and works and until such time as all ground disturbed by the works have been stabilised and rehabilitated so that it no longer acts as a source of sediment, as per DA consent condition No. C37.

The loading of all vehicles associated with the demolition works must be undertaken within the property boundary. The body of any vehicle or trailer, used to transport waste or excavation spoil from the site, shall be covered before leaving the site to prevent any spill or escape of dust, waste or spoil from the vehicle or trailer. Mud splatter, dust and other material likely to fall from or be cast off the wheels, underside or body of any vehicle, trailer or motorised plant leaving the site, shall be removed before the vehicle, trailer or motorised plant leaves the site, as required by DA consent condition No. C34.

All practicable measures must be taken, including the use of "truck scrubbers", to ensure that vehicles leaving the site do not deposit mud or debris on the road. Any mud or debris deposited on the road must be cleaned up immediately in a manner that does not pollute waters (i.e., by sweeping or vacuuming).

During demolition, the Applicant must ensure that, as per DA consent condition No. C39:

- (a) exposed surfaces and stockpiles are suppressed by regular watering;
- (b) all trucks entering or leaving the site with loads have their loads fully covered;
- (c) trucks associated with the development do not track any dirt onto the public road network:
- (d) public roads used by these trucks are kept clean; and
- (e) land stabilisation works are carried out progressively on site to minimise exposed surfaces.

Furthermore, the Applicant shall minimise dust emissions on the site and prevent dust emissions from the site resulting from, as per DA consent condition No. C40:

- a) the breaking down of existing structures and structural elements;
- b) excavation, processing and handling of excavation spoil;
- c) wind action on demolition waste and excavation spoil stockpiles;
- d) wind action on and plant movement across areas bare of vegetation or other cover.

All hard waste should be stored on-site in a way that prevents material loss caused by wind or water. Smaller materials such as litter should be contained in covered bins or litter traps formed on three sides by geotextile as a windbreak.

Refer to Sediment and Erosion Control Plan for detailed information regarding the control measures.

Impact of Works on the Public

As discussed in the foregoing, construction vehicles involved in the proposed demolition works will typically comprise vehicles *up to* and including 12.5m long HRV trucks and 17.7m long Truck & Dog trailers.

Truck movements are expected to range between 20 - 30 construction vehicle movements *per day* at maximum, with the majority of trucks to load within the site. This equates to 2-3 truck movements every *hour* throughout the construction period.

Furthermore, Donnison Street, Albany Street North and William Street are primarily used to provide vehicular access to residential allotments and local businesses.

As such, the impact of the proposed works on pedestrians, cyclists, public transport, local traffic and emergency services in the area is therefore *negligible*.

Traffic Control Plans

Three Traffic Control Plans have been prepared to facilitate the demolition activities on the subject site.

The first and second plan (TCP No.1 & No.2) illustrates the traffic arrangements to be implemented during the demolition phase of the project, when trucks are loading *wholly* within the south-eastern corner of the site. Key features of the Traffic Control Plans are:

- advance warning signs alerting approaching traffic of the presence of possible road works and traffic controller ahead
- warning signs alerting pedestrians to watch their step as they walk along the Donnison Street site frontage and when crossing Albany Street North near Willaim Street intersection
- a spotter situated along the Donnison Street site frontage, in the vicinity of the site access at all times, to ensure the safety of pedestrians and that no pedestrian enters the path of a heavy vehicle
- a traffic controller situated outside the construction access driveway in Donnison Street and/or Albany Street North, who will have the following primary responsibilities when trucks are entering and/or exiting the site:
 - 1. to control heavy vehicle movements into and out of the site. The traffic controllers should wait for a safe gap in the passing traffic and pedestrian flows on Donnison Street and/or Albany Street North before allowing the vehicle to exit the site, and
 - 2. to momentarily control and stop local traffic along Donnison Street when trucks are entering and/or exiting the site.

The third plan (TCP No.3) illustrates the traffic arrangements to be implemented during demolition of the existing façade of the car park structure, when trucks are loading from the street along the Donnison Street site frontage. Key features of the Traffic Control Plan are:

- advance warning signs alerting approaching traffic of the presence of possible road works, construction workers, traffic controllers and the closure of the eastbound traffic lane in Donnison Street extending along the site frontage
- warning signs alerting pedestrians that the footpath area along the Donnison Street site frontage will be closed and pedestrians will be advised to divert via the William Street site frontage
- a 40km/h speed reduction in order to ensure a safe arrangement along the works area in Donnison Street
- existing Bus Stop 'ID 2250356' in Donnison Street, in the vicinity of the works area is to be *temporarily* closed throughout the approved construction hours/works, with notice and confirmation from the authorities required prior to closure of the bus stop; i.e. Council and RedBus CDC (local bus provider)
- *temporary* contraflow traffic arrangements along the work area in Donnison Street past the site frontage during construction hours *only*, with a 40km/h speed reduction only to be implemented with prior approval from TfNSW/TMC
- all traffic control measures, including lane & footpath closures, signs and traffic cones are to be *removed* at the end of working shift, unless otherwise approved by Council/TfNSW
- traffic controllers situated at opposite ends of the proposed work area in Donnison Street who will have the following primary responsibilities:
 - 1. to assist construction vehicles approaching and departing from the work area. The traffic controller should wait for a safe gap in the passing traffic flows on Donnison Street before allowing the trucks to exit the work area,
 - 2. to remain in constant radio contact throughout the contraflow arrangements, ensuring adjoining road users have their access, and
 - 3. to momentarily control and stop local traffic along Donnison Street to ensure are implemented in a safe manner.
- the proposed works are to occur *outside* the *morning* and *afternoon* commuter peak periods, i.e. between 10am 3pm only
- proposed works area along Donnison Street is to be located minimum 45m from the Henry Parry Drive intersection to prevent queuing and to provide sufficient space for cars to merge into a single lane and come to a stop safely
- 'Stop/Slow Arrangements' are to be managed by the traffic controllers past the work area location along Donnison Street, with Spotter to control and assist any pedestrians who enter the closed footpath area, if required

As mentioned above, the eastbound traffic lane closures in Donnison Street must <u>not</u> occur during the weekday commuter periods.

Traffic Controllers are <u>not</u> to stop or control any traffic along Henry Parry Drive at any circumstances. Furthermore, *no speed reductions* are to be implemented along Henry Parry Drive, in accordance with the TfNSW advice provided on 11th August 2025.

The Traffic Control Plans have been prepared generally in accordance with *TfNSW Traffic Control at Work Sites – Technical Manual, Issue No. 6.1, 2022* and the Standards Australia publication *AS1742.3:2019 Traffic Control Devices for Work Sites on Road.*

It should be noted that a separate Application will be required to the Transport Management Centre for a *Road Occupancy License* (for any works that impact on traffic flows during construction activities) when the precise time and dates of the proposed works are known, as per DA consent condition No. C10.


Tradesmen/Contractor Parking & Public Transport

The site manager will ensure that there is adequate on-site parking available for employee, tradesperson and construction vehicles, where practical. Necessary facilities are to be provided to accommodate the on-site parking including lighting in the parking areas, security cameras etc. Contractors may also park along the nearby surrounding roads and is to abide by existing parking signs.

Staff will be encouraged to carpool and utilise public transport which will minimise traffic and parking impacts as a consequence of the construction process.

In this regard, there is currently one bus service No.41 operating directly along the Donnison Street site frontage, as demonstrated in the image on the following page.

In addition, the abovementioned bus service connects to the Gosford Railway Station which is situated on *Central Coast & Newcastle Line*, operating between Newcastle and Sydney Central with regular day services.



Permits

Unless otherwise specifically approved in writing by Council, all works, processes, storage of materials, loading and unloading associated with the development are to occur entirely on the property.

All necessary permits such as hoarding, on-street mobile plant, roadway/footpath/nature strip occupation, work zones etc. will require separate approval from Council.

A minimum 48 hours' notice is required for all permits except work zones, which may require additional assessment time.

Any related task-specific Traffic Control Plans will be prepared by the respective contractor and provided under separate cover.

Site Inductions

The requirements of this Demolition Traffic and Pedestrian Management Plan must be followed by the demolition contractors, builders, owner and any subcontractors at all times. The site manager will ensure that site inductions occur on a regular basis or as deemed necessary to ensure all new employees are aware of the demolition management obligations.


I trust this advice satisfies your requirements. Please do not hesitate to contact me on telephone 9904 3224 should you wish to discuss any aspect of the above.

Yours sincerely

Donald Lee

Director | BE(Civil) MIEAust CPEng NER


Varga Traffic Planning Pty Ltd




VARGA TRAFFIC PLANNING Pty Ltd

Traffic and Parking Consultants

LOCATION FIGURE 1






Key: Approaching Traffic

Departing Traffic

VARGA TRAFFIC PLANNING Pty Ltd

Traffic and Parking Consultants

HEAVY VEHICLE ROUTE MAP FIGURE 3





12.5m HRV Truck Turning Paths
1:800 @ A4
Entering Pacific Hwy/Showground Rd intersection
ADDRESS
136-148 Donnison St, 24296 2024-7-4
Gosford NSW PROJECT NO. 24296 2024-7-4
Gosford NSW PROJECT NO. 24296 1024-7-4
Iya Nazarov











12.5m HRV Truck Turning Paths TISE OF HRV Truck Turning Paths

Entering Baker St/Georgiana Tce off Central Coast Hwy/Dane Dr
ADDRESS

136-148 Donnison St, 24296 2024-7-4


Gosford NSW PROJECT NO. 24296 PEPARED PLAN PROJECT NO. 1949 PROJECT NO. 24296 PEPARED PLAN PROJECT NO. 1949 PROJECT NO. 1940 PROJECT NO.

VARGA TRAFFIC PLANNING Pty Ltd









Entering Pacific Hwy/Baker St intersection
ADDRESS
136-148 Donnison St, 24296 20
Gosford NSW PROJECT NO. 24296 20
BRUNEVED PROJECT NO. 11
IN PROJECT NO. 12


DATE DRAWN 2024-7-4 PREPARED Ilya Nazarov

VARGA TRAFFIC PLANNING Pty Ltd










Kerbside Entry/Exit - Demolition
ADDRESS
136-148 Donnison St,
Gosford NSW
PROJECT NO.
24296
BENEWED
Donald Lee

DATE DRAWN 2024-7-4 PREPARED Ilya Nazarov









Site Entry/Exit - Initial Demolition
ADDRESS
136-148 Donnison St,
Gosford NSW


REVIEWED
Donald Lee

DATE DRAWN 2024-7-4 PREPARED Ilya Nazarov









Site Entry/Exit - Demolition
ADDRESS
136-148 Donnison St,
Gosford NSW


REVIEWED
Donald Lee

DATE DRAWN 2024-7-4 PREPARED Ilya Nazarov


















12.5m HRV Truck Turning Paths
Exiting Erina St into Henry Parry Dr PROJECT NO. 24296 REVIEWED Donald Lee 136-148 Donnison St, Gosford NSW


DATE DRAWN 2024-7-4 PREPARED Ilya Nazarov

VARGA TRAFFIC PLANNING Pty Ltd

























12.5m HRV Truck Turning Paths
Exiting Pacific Hwy into Dane Dr
ADDRESS
136-148 Donnison St,
Gosford NSW
PROJECT NO.
24296
REVIEWED
Donald Lee


DATE DRAWN 2024-7-4 PREPARED Ilya Nazarov

VARGA TRAFFIC PLANNING Pty Ltd









12.5m HRV Truck Turning Paths
Exiting Dane Dr into Central Coast Hwy
ADDRESS
136-148 Donnison St, 24296
Gosford NSW PROJECT NO.
24296
Donald Lee

1:800 @ A4


DATE DRAWN 2024-7-4 PREPARED Ilya Nazarov

VARGA TRAFFIC PLANNING Pty Ltd









Truck&Dog Trailer Turning Paths 1:800 @ A4
Entering Pacific Hwy/Showground Rd intersection

ADDRESS 136-148 Donnison St, 24296 2024-7-4
Gosford NSW PROJECT NO. 24296 1024-7-4
PREVIEWED PREPARED IIIya Nazarov

VARGA TRAFFIC PLANNING Pty Ltd









TO TRUCK DOG Trailer Turning Paths 1:800 @ A4

Entering Baker St/Georgiana Tce off Central Coast Hwy/Dane Dr
ADDRESS
136-148 Donnison St, 24296 2024-7-4


Gosford NSW Donald Lee Ilya Nazarov

VARGA TRAFFIC PLANNING Pty Ltd









Entering Pacific Hwy/Baker St intersection
ADDRESS
136-148 Donnison St, 24296 20
Gosford NSW PROJECT NO. 24296 20
Gosford NSW PROJECT NO. 24296 10
Donald Lee IIIy


DATE DRAWN
2024-7-4
PREPARED
Ilya Nazarov

VARGA TRAFFIC PLANNING Pty Ltd





























Site Entry/Exit - Demolition

ADDRESS

136-148 Donnison St,

Gosford NSW

PROJECT NO.

24296


ENEWED Donald Lee

DATE DRAWN 2024-7-4 PREPARED Ilya Nazarov
















17.7m Truck&Dog Trailer Turning Paths 1:800 @ A4 Exiting Erina St into Henry Parry Dr

136-148 Donnison St, Gosford NSW

PROJECT NO. 24296 REVIEWED Donald Lee


DATE DRAWN 2024-7-4 PREPARED Ilya Nazarov

VARGA TRAFFIC PLANNING Pty Ltd

















TO CONTROL TITLE

17.7m Truck&Dog Trailer Turning Paths
1:800 @ A4

Exiting Henry Parry Dr into Central Coast Hwy
ADDRESS
ADDRESS
ADDRESS
ADDRESS
ADDRESS
BEVIEWED
Donald Lee

1:800 @ A4

EXITING PATRIC PROPERTY
DATE DRIVEN
BEVIEWED
DONALD Lee

IIVA NAZZATOV










T7.7m Truck&Dog Trailer Turning Paths 1:800 @ A4
Exiting Pacific Hwy into Dane Dr
ADDRESS PROJECT NO. 136-148 Donnison St, 24296 2024-7-4
Gosford NSW PROJECT NO. 14296 1920-47-4
PREPARED IIYA NAZAROV

VARGA TRAFFIC PLANNING Pty Ltd











T7.7m Truck&Dog Trailer Turning Paths 1:800 @ A4
Exiting Dane Dr into Central Coast Hwy
ADDRESS
136-148 Donnison St, 24296 2024-7-4
Gosford NSW
Donald Lee

1:800 @ A4


DATE DRAWN
DATE DRAWN
PROJECT NO.
PROJECT


VARGA TRAFFIC PLANNING Pty Ltd














Zachary Cai

From: Angelica Wu <angelica.wu@bathla.com.au> on behalf of Angelica Wu

Sent: Thursday, 21 August 2025 9:48 AM

To: donald@vtp.net.au

Cc: Vandana V

Subject: 136-144 Donnison St Gosford - Relocate/temporary closure of Bus Stop ID;

2250356

Follow Up Flag: Follow up Flag Status: Flagged

Categories: URGENT

Hi Donald,

We have just received confirmation from Red Bus, please refer below.

Can you please finalise CTMP by this morning so we can submit?

Do we send to BusApproval@transport.nsw.gov.au?

Many thanks,

Angelica

From: Angelica Wu

Sent: Thursday, 21 August 2025 9:36 AM **To:** Jamie Johnston; Bateau Bay Operations

Cc: Vandana V; Ryan Piggott

Subject: Re: 136-144 Donnison St Gosford - Relocate/temporary closure of Bus Stop ID; 2250356

Hi Jamie,

Thank you so much for the confirmation. We will contact Bus Approvals.

Kind regards,

Angelica

From: Jamie Johnston < jamie.johnston@cdcbus.com.au>

Sent: Thursday, 21 August 2025 4:44:57 AM **To:** Angelica Wu; Bateau Bay Operations

Cc: Vandana V; Ryan Piggott

Subject: Re: 136-144 Donnison St Gosford - Relocate/temporary closure of Bus Stop ID; 2250356

Hi Angelica,

No concerns from Red Bus CDC.

However, Bus Approvals (TfNSW) will need to be contacted regarding and to get approval. They will be able to supply all signage for the temporary closure. BusApproval@transport.nsw.gov.au

Thanks,

Jamie Johnston

Central Coast Planner and Scheduler

T (02) 4332 8655

E Jamie.Johnston@cdcbus.com.au

A 682A Coleridge Rd, Bateau Bay NSW 2261

W www.redbuscdc.com.au



CDC NSW acknowledges the Traditional Custodians throughout Australia, and their continuing connection to land, waters and community. We pay our respects to all First Nations people, their culture and to Elders past and present.

Artwork: Luke Penrith, Connecting to Country and People, 2022

View our Reflection Reconciliation Action Plan on ComfortDelGro Australia website.

From: Angelica Wu <angelica.wu@bathla.com.au>

Sent: Wednesday, 20 August 2025 3:32 PM

To: Bateau Bay Operations <bateaubayops@redbuscdc.com.au>

Cc: Vandana V <vandana.v@bathla.com.au>

Subject: 136-144 Donnison St Gosford - Relocate/temporary closure of Bus Stop ID; 2250356

Hi Jamie,


Trust this email finds you well.

We have received advice from TfNSW for demolition works to the existing carpark structure at 136-144 Donnison Street, Gosford, which requires the closure of the eastbound traffic lanes in Donnison Street.

TfNSW have advised us to seek approval from the local bus provider for the *temporary* closure of the bus stop adjacent to the property ID; 2250356 to facilitate these works.

Please find attached an updated TCP No.3 which has incorporated the advice obtained from Transport below.

Please let us know if this is acceptable or if any changes are required. Many thanks.



Regards,

Angelica Wu

Project Design Manager



02 9636 2465 | <u>0416 390 558</u> angelica.wu@bathla.com.au

137 Gilba Road Girraween NSW 2145

PO Box 270 Wentworthville NSW 2145

Zachary Cai

From: Central Coast Infrastructure < CentralNorthCoastInfrastructure@busways.com.au>

on behalf of Central Coast Infrastructure

Sent:Monday, 18 August 2025 9:14 AMTo:Donald Lee; info@redbus.com.auCc:darren.beasley@bathla.com.au

Subject: Re: 136-144 Donnison St Gosford - Relocate/temporary closure of Bus Stop ID;

2250356

Hi all.

No impact to Busways

Regards,

Ben Cantor

A/Manager, Bus Network Infrastructure

Busways Penrith

47-53 Mullins Rd Penrith NSW 2750 **M** 0413 816 916 | **W** <u>busways.com.au</u>



This email and its attachments contain confidential information for the intended recipient. The contents may be subject to legal or other professional privilege. If you receive this communication by mistake we prohibit you from using it in any way. Please notify us, delete the communication (and any attachments) and destroy all copies. This notice should not be deleted or altered.

From: Donald Lee <donald@vtp.net.au>

Sent: 15 August 2025 07:34

To: info@redbus.com.au <info@redbus.com.au>; Central Coast Infrastructure

<CentralNorthCoastInfrastructure@busways.com.au>

Cc: darren.beasley@bathla.com.au <darren.beasley@bathla.com.au>

Subject: 136-144 Donnison St Gosford - Relocate/temporary closure of Bus Stop ID; 2250356


To whom it may concern,

We have received advice from TfNSW for demolition works to the existing carpark structure at 136-144 Donnison Street, Gosford, which requires the closure of the eastbound traffic lanes in Donnison Street.

TfNSW have advised us to seek approval from the local bus provider for the *temporary* closure of the bus stop adjacent to the property ID; 2250356 to facilitate these works.

Pls find attached an updated TCP No.3 which has incorporated the advice obtained from Transport below.

Pls let us know if this is acceptable or if any changes is required.



Kind regards, Donald Lee

Director | BE(Civil) MIEAust CPEng NER

Varga Traffic Planning Pty Ltd

Suite 6, 20 Young St or PO Box 1868, Neutral Bay 2089

Tel. 9904 3224

e. donald@vtp.net.au

VARGA TRAFFIC PLANNING Pty Ltd

Transport, Traffic and Parking Consultants

From: Development North < Development.North@transport.nsw.gov.au >

Sent: Monday, 11 August 2025 11:37 AM

To: Darren Beasley < darren.beasley@bathla.com.au >

Subject: RE: Gosford Alive Project - 136-144 Donnison St Gosford

Good morning Darren

The TfNSW Road Access team have reviewed the attached information and provided the following comments to be addressed prior to lodging the ROL application.

TCP No.3 Comments.

- Speed reduction on Henry Parry Drive is not permitted.
- The contractor may only install the following signs.
 - o Roadwork on side road (T1-25)
 - o A Worker symbolic sign may be placed on the left side of the roadway in advance of the work area if road workers are visible to traffic
 - o Prepare to stop (T1-18) Must be used where traffic is required to stop at a PTCD or traffic controller. The sign must be used with the relevant PTCD warning sign or traffic control sign.
 - End of Roadwork (T2-16) or (T2-17) Must be placed at a distance D from the work site to indicate that normal traffic conditions have resumed. The T2-16 sign is preferred wherever space is available as the site allows it to be used.
- When signs are mounted on posts, the locations of any underground utilities must be determined prior to installation. The contractor will require a s138 (Roads Act) approval from TfNSW as the signs will need to be installed on posts.
 - When installed in open road situations, the underside of the sign must be at least 1.5 m above the level of the nearest edge of the travelled path.
 - When installed on a kerb or footpath, the underside of the sign must be at least 2.2 m above the level of the nearest edge of the travelled path to reduce impact on vulnerable road users or interference from parked vehicles and be placed at a minimum of 300 mm clear distance behind the kerb.
- The lane closure on Donninson Street is subject to Council approval.
- Donninson Street is a public bus route. The developer would need to inform bus operators of any impacts/ delays to routes. Contact BusApproval@transport.nsw.gov.au.
- The work area also impacts with a bus stop. The bus stop will need to be relocated. Contact <u>BusApproval@transport.nsw.gov.au</u>. <u>Bus stop ID; 2250356.</u>

For more information or to obtain an ROL refer to <u>TfNSW website</u>. If you have any further questions about the above comments please contact the Road Access team at <u>road.access@transport.nsw.gov.au</u>.

Regards

Zach Winters

A/Development Services Case Officer
Technical Advice & Development Services
Transport Planning | Planning, Integration and Passenger
Transport for NSW

T 1300 207 783 E development.north@transport.nsw.gov.au

W transport.nsw.gov.au

Level 1, 76 Victoria Street, Grafton NSW 2460 PO Box 576, Grafton NSW 2460



Transport for NSW



I acknowledge the Aboriginal people of the country on which I work, their traditions, culture and a shared history and identity. I also pay my respects to Elders past and present and recognise the continued connection to country.

OFFICIAL

From: Darren Beasley

Sent: Wednesday, 23 July 2025 4:21 PM

To: 'development.north@transport.nsw.gov.au' <development.north@transport.nsw.gov.au>

Subject: Gosford Alive Project - 136-144 Donnison St Gosford

Please find attached Traffic management plan for your review.

We plan to commence demolition of the existing structures in early August and seek any comment on the attached you might have ...

This email is intended only for the addressee and may contain confidential information. If you receive this email in error please delete it and any attachments and notify the sender immediately by reply email. Transport for NSW takes all care to ensure that attachments are free from viruses or other defects. Transport for NSW assume no liability for any loss, damage or other consequences which may arise from opening or using an



Consider the environment. Please don't print this e-mail unless really necessary.

Message protected by MailGuard: e-mail anti-virus, anti-spam and content filtering. https://www.mailguard.com.au/mg

Report this message as spam